

BARRACKS ROAD/EMMETT STREET - 111796

(DATE PROJECT STARTED: FALL 2021)

PE: Spring 2021
ROW: Winter 2021
CN: Fall 2026

COMPLETION: Fall 2027



	Previous Estimate	Revised Estimate	Shortfall
PE	\$1,156,000	\$1,463,319	\$307,319
ROW	\$1,288,000	\$1,288,000	\$0
CON	\$6,692,000	\$5,103,039	(\$1,588,961)
TOTAL	\$9,136,000	\$7,854,358	(\$1,281,642)

Shared use path extending up the hill from the intersection, will install a 6' wide sidewalk with variable width buffer to maintain the existing hillside without the need for retaining walls. Project will maintain all the planned Bike/Ped/Vehicular improvements at the intersection of Barracks and Emmett Street.

Amount spent to date: \$899,401

Amount of refund to VDOT if Cancelled: \$927,143

Project Contact	Project Manager: Colin Porter Email: porterc@charlottesville.gov
------------------------	--

[Project Location Map](#)