

# EAST HIGH STREETScape - 109480

(PROJECT START DATE: JULY 2016)

**PE:** Summer 2016

**ROW:** Spring 2019

**CN:** Fall 2025

**COMPLETION:** Winter 2028

	Previous Estimate	Revised Estimate	Shortfall
PE	\$837,692	\$1,323,518	\$485,826
ROW	\$580,930	\$580,930	\$0
CON	\$8,842,294	\$13,761,800	\$4,919,506
<b>TOTAL</b>	<b>\$10,260,916</b>	<b>\$15,666,248</b>	<b>\$5,405,322</b>

**Amount spent to date:** \$1,563,365

**Amount of refund to VDOT if Cancelled:** \$1,157,865

<b>Project Contact</b>	Project Manager: Najeeb Behnam Email: behnamn@charlottesville.gov
------------------------	--

[Project Location Map](#)



Extends pedestrian and bike safety associated with Belmont Bridge along East High St to Locust Ave.