

# PEDESTRIAN IMPROVEMENTS AT PRESTON/HARRIS - 113918

(DATE PROJECT STARTED: FALL 2021 )

PE: Winter 2022  
ROW: Summer 2024  
CN: Spring 2025

**COMPLETION:** Winter 2025



Upgrade the current pedestrian facilities to meet ADA and PROWAG guidance and add pedestrian refuges in the medians

Phase	Project Budget
PE	\$201,000
ROW	\$60,000
CON	\$395,000
<b>TOTAL</b>	<b>\$656,000</b>

**Amount spent to date:** \$93,801

<b>Project Contact</b>	Project Manager: Colin Porter Email: <a href="mailto:porterc@charlottesville.gov">porterc@charlottesville.gov</a>
------------------------	--

[Project Location Map](#)